Bar Chart for Developments works to be under taken in Ward No.05 of BBMP around Solid Waste Disposal Processing units Bellahalli, Bagaluru and Kattigenahalli Byatarayanapura Constituency.

Bill: 3rd and Part Bill

Name of Agency :- M/s A.G Narayanaswamy

Sl.No	Description of work	% Completed	Progress Chart (20% / 40% / 60% / 80% / 100%)
1	Removing and refixing stone slabs of drains and pointing in CM (1:3) (P.No-27,I No-5.33,KPWD SR	100	
2	KSRRB 300-1. Earthwork excavation by manual means for roads, drains & similar works in	77	
3	Providing granite slabs of selected quality roughly dressed and fixed in cement mortar (1:6) including	100	
4	KSRB 4-1.2 : Providing and laying in position plain cement concrete of Mix 1:3:6 with OPC @ 220kgs,	87	
5	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal	82	
6	KSRRB - M2300-14: Providing TMT steel reinforcement for R.C.C work including	67	
7	Providing and Fixing pre cast covering Slab 250mm thick made out of CC 1:2:4 and jelly 20mm	29	
8	Providing and Fixing pre cast covering Slab 100mm thick made out of CC 1:2:4 and jelly 20mm	97	
9	KSRRB M300-14. Excavation for roadwork in all types of soil by mechanical means including	53	
10	KSRRB M400-17. Providing, laying, spreading and compacting cushed stone aggregates of granite	50	
11	KSRRB M500-6. Providing and applying primer coat with S.S. bitumen emulsion on prepared	32	

Consultants

Asst. Executive Engineer

Sl.No	Description of work	% Completed	Progress Chart				
			20%	40%	60%	80%	100%
12	KSRRB 500-7. Providing and applying tack coat using 80/100 grade bitumen(VG10) on the	60					
13	KSRRB 500-2. Cleaning the existing black topped surface with brooms, soft brushes and finally	0					
14	KSRRB M500-17. Providing and laying dense graded bituminous macadam using crushed aggregates	31					
15	Providing and laying bituminous concrete 40mm thick with hot mix plant, using crushed aggregates of	31					
16	KSRRB M800-13.Road Marking with Hot Applied Thermoplastic Compound with Reflectrising	0					
17	KSRRB M200-24. Dismantling of cement concrete pavement by mechanical means using	18					
18	KSRRB M600-1.Providing and Constructing dry lean cement concrete mix CC 1:5:10 base with	30					
19	Constructing un-reinforced, plain cement concrete for pavements using Grade concrete M30 with	30					

TEMS CONSULTANTS

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Consultants